

FIELD INSPECTION REPORT - SIGNAL & TELECOM (SMMS)

GOVERNMENT OF INDIA - MINISTRY OF RAILWAYS
Northern & North Central Railway - NDLS-CNB Trunk Corridor

Submitted by: Signal Maintainer Gang / S&T Field Technician

Inspection method: Point machine throw timing, current draw and megger test (IRSEM norms)

Corridor: New Delhi (NDLS) - Kanpur Central (CNB), 440 km

Report class: Field evidence attachment - accompanies digital requisition

OBSERVATIONS

- Point machine throw time recorded against 4.0-5.0 s normal band.
- Motor peak current compared against 1.8-2.2 A healthy range.
- Cable insulation resistance meggered; value logged in maintenance register.
- Track circuit / axle counter indications verified in relay room.

RECOMMENDED ACTION

- Disconnection notice (T-351) to be accepted by Station Master before work.
- Overhaul or replace point machine if throw time remains above norm.
- Joint testing with Station Master required before restoring to service.

Field staff signature

Reviewing officer

Date / Time of inspection

Approved / Rejected